BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Engaging labour and tractor for Emergency work at Yelahanka old town areas in chowdeshwari ward no -02 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	~~BBMP/CE/A.R./ yla zone/ PR/ No/ 239/ 2019-20~~ dt - 27-~~ BBMP/EE/TA/ yld div/ 12/2020-21 dt 12/4/2020~~
3	Name of the Contractor	Sri shadayan (Ganesh Engineering works
4	Time Stipulated for Completion of work	240 days
5	Date of Commencement	20/6/2020
6	Date of Completion:	19/2/2021
7	Measurment Recorded	30/4/2021
	M.B No	4931
	Page No	493026 to 493029
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTHMALLI
	2) Asst. Engineer	CHANDRAKANTHA BATU-B-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yelk Zn)
Yelahanka, Bangalore

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE